

TUMKUR DIVISION.

Notice dated 23rd January 1919.

It is hereby given notice that the following sums are outstanding as due to the contractors noted against each for the works done by them in this Division. If the said amounts are not claimed in person by them or by their legal heirs with the required heirship certificate within three months from this date, the same will be credited to Government as per rules.

Name of contractor	Name of works	Amount
		Rs. a. p.
Sanjeeva	A. R. of Tumkur-Maddur road	1 8 0
Mohamed Hussain	Repairing Madappanahalli channel	1 9 0
Venkatappa	Do Togaraghatta tank	6 9 5
Doddiah	Constructing Village Elementary School at Kenkere and repairing Lingasettihalli Voddu	94 9 5
Byrappa and Krishnappa	Repairing Ekaralahalli tank	7 11 0
Bheemanna	A. R. of Penukonda-Madakasira road	18 4 0

TUMKUR TALUK.

Statement of works in progress in Tumkur Taluk.

Name of work	Estimate	Outlay to date	Remarks
	Rs.	Rs.	
Metalling 1st 2½ miles of Namachelume-Devarayadurga road	2,596	340	
Repairing Banavar tank, Tumkur Taluk	4,051	3,120	
Improving breached Pathagonahalli tank	17,550		
Restoring, Lingapur tank	5,611		
Do Adalapur tank	8,862		
Extending A.-V. School at Tumkur	14,425		
Improving the Munsiff's Court at Tumkur	2,895		
Do the old Jail building at Tumkur	18,576		
Constructing special wards and kitchen in the Civil Hospital	6,170		
Constructing Police Station at Urdegere	2,650		
Do a sick room attached to Students' Home	2,830		
Do office for the Economic Superintendent and District Committee	9,280		
Do 7 blocks of 5 huts each for Barr sepoy at Tumkur	37,915		
Do combined building for the Sub-Registrar Excise Range Inspector and bonded warehouse at Tumkur.	5,605		
Extending High School at Tumkur	6,500		

SIRA TALUK.

Statement of works in progress in Sira Taluk.

Name of work	Estimate	Outlay to date	Remarks
	Rs.	Rs.	
Improving the tunnels on Nelligere-Sira road	2,853	2,728	
Do the old feeder channel from Madalur Chikkere to Kotta tank	6,540		
Extending A.-V. School at Sira	5,065		
Constructing Police lines at Sira	14,860		
Extending and improving Barr Lines at Sira	2,800		
	500		

MADDAGIRI TALUK.

Statement of works in progress in Maddagiri Taluk.

Name of work	Estimate	Outlay to date	Remarks
	Rs.		
Improving Cholenuhalli tank	7,229		
Constructing Taluk Lock-up at Maddagiri	13,480		
Do A.-V. School at do	11,270		
Do a combined building for Sub-Registrar and Excise Range Office	5,880		

PAVAGADA TALUK.

Statement of works in progress in Pavagada Taluk.

Name of work	Estimate	Outlay to date	Remarks
	Rs.		
Putting turf bund on Pallavali tank	5,476		
Constructing A.-V. School at Pavagada	6,177		
Do Police Station at Hoskote	2,565		

TIPTUR TALUK.

662

Statement of works in progress in Tiptur Taluk.

Name of work	Estimate	Outlay to date	Remarks
	Rs.	Rs.	
Deviating Yediyur-Tiptur road	7,280	130	
Making good the damages in 2+3-20 of Yediyur-Tiptur road	2,500	800	
Restoring Gangangatta tank	16,530		
Do Bommanahalli tank	16,140		
Extending A.-V. School at Tiptur	5,560		
Constructing combined building for Sub-Registrar and Excise Range Inspector	5,975		
Restoring Buredegatta minor tank, Tiptur Taluk	3,405		

CHIKNAYAKANHALLI TALUK.

Statement of works in progress in Chiknayakanhalli Taluk.

Name of work	Estimate	Outlay to date	Remarks
	Rs.		
Constructing a new tank of Bavenahalli	35,190		
Extending A.-V. School at Chiknayakanhalli	5,535		
Constructing Sub-Registrar's Office and Excise Range Office	5,670		

TURUVEKERE TALUK.

Statement of works in progress in Turuvekere Sub-Taluk.

Name of work	Estimate	Outlay to date	Remarks
	Rs.		
Extending A.-V. School at Turuvekere	5,590		

GUBBI TALUK.

Statement of works in progress in Gubbi Taluk.

Name of work	Estimate	Outlay to date	Remarks
	Rs.		
Restoring Jodi Kondajji Agrahara tank	6,850		
Do Haresendra tank	2,710		
Repairing Kallane near Kalkere	5,275		

KUNIGAL TALUK.

Statement of works in progress in Kunigal Taluk.

Name of work	Estimate	Outlay to date	Remarks
	Rs.	Rs.	
Repairing the tanks fed by Shankarpur aue and channels	6,313	5,608	
Constructing a new tank at Nidasale	1,10,390		
Do a new sluice to Deepambudi	32,755		
Restoring Bettahalli minor tank	4,020		
Constructing Sericultural building at Kunigal	4,470		
Extending A.-V. School at Kunigal	6,945		
Constructing 4 blocks of cows and shed for calves in the Stud Farm at Kunigal	9,780		
	2,350		

Dated 16th January 1919.

Owing to the unsatisfactory seasonal conditions in the State, the public and others who are in need of work are hereby informed that the following works are in progress in the Division.

Persons who are in need of employment, may approach the Sub-Divisional officers concerned at the places noted against each.

C. KRISHNA IYENGAR,
Executive Engineer.